**STERRAD® 100NX® PM1 Steps**

**PM1 Kit**

☐Check with customer to see if there have been any problems with the system
☐Check the Cycle History and check for cancellation trends
☐Verify Software version
☐ Enter “Additional Utilities and update the Date & Time
☐ Reset PM Counter
☐ Perform the Vacuum Leak test procedure
☐ Replace the Chamber Plastics & Clean the Chamber
☐ Replace the Transfer & Transition Valves
☐ Perform the Transducer Zero procedure
☐ Perform the Vacuum / Plasma test procedure
☐ Perform the Vacuum Leak test procedure
☐ Replace the Vacuum Pump Oil, Mist Filter & Converter Filter
☐ Wipe debris & dust from the system
☐ Run a “Standard” empty chamber test cycle
☐ Perform the Temperature Verification procedure
☐ Complete the Service request